DRILLING - COST SUMMARY - Well: OGINI-33-PH, Rig: Durga 14 (LEAD: 5.02 DAYS)

SPUDDED OGINI-33 (OGINI-A4-PH) ON 07-OCT-2026 @ 06:15 HRS

Report as of: 20-Oct-26 @24:00 Hrs.

BLOCK:- OML-26	TYPE - GAS DEVELOPMENT WELL

Section	Plan Depth (m)	Actual Depth(m)
12-1/4" Section	914	919
8-1/2" Section	2277	2304

Planned Time	39.00	Days
UPA	0.00	Days
Actual Time as of	13.75	Days
NPT	0.05	Days
Actual Time against Planned Activities	13.70	Days

MUD DATA	12-1/4"	8-1/2"
	$35,000.00	$101,692.05
Mud Analysis	WBM	OBM
Op. Stock/Receipt.	-	-
Extra OBM received	-	1,687
Addition of Mud	6,587	528
Total Mud	6,587	2,215
TOTAL LOSS	6,364	353
Balance Mud	223	1,862
Meterage,m	919	2,304
BBL consumed/m	6.93	0.15
Cost/bbl	$ 4.08	$ 186.06
Cost $	$ 26,845	$ 65,681

Item No	Expense Head	Line Items	Estimated Cost	Estimated Outflow	Actual Cost Cumulative till - 19-Oct-26: Actual Cost Against Planned Time	UPA & WOE & Community	NPT Cost	Total Actual	Incurred on - 20-Oct-26: Actual Cost Against Planned Time	UPA & WOE,Material & Community	NPT Cost	Total Actual	Actual Cost Against Planned Time	UPA & WOE & Community	NPT Cost	Total Actual	Balance Available Total	Cumulative Cost % on Total AFE
1.1	Rig, Logistics & Consultatancy Costs	Rig Day Rate	194,990		63,490	-	260	63,750	5,000	-	-	5,000	68,490	-	260	68,750	126,240	35%
1.2		Rig Supervision	46,798		15,238	-	63	15,300	1,200	-	-	1,200	16,438	-	63	16,500	30,298	35%
1.3		Office Supervision	31,198		10,158	-	42	10,200	800	-	-	800	10,958	-	42	11,000	20,198	35%
		Sub Total	**272,985**	**-**	**88,885**	**-**	**365**	**89,250**	**7,000**	**-**	**-**	**7,000**	**95,885**	**-**	**365**	**96,250**	**176,735**	35%
2.1	Consumables	Fuel	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	#DIV/0!
2.2		Mud Chemicals	136,692	136,692	134,570	-	-	134,570	747	-	-	747	135,317	-	-	92,525	44,167	68%
2.3		Cement & Additives	36,444	36,444	-	-	-	-	-	-	-	-	-	-	-	-	36,444	0%
2.4		Drill Bits	17,328	17,328	6,446	-	-	6,446	-	-	-	-	6,446	-	-	6,446	10,882	37%
		Sub Total	**190,464**	**190,464**	**141,016**	**-**	**-**	**141,016**	**747**	**-**	**-**	**747**	**141,763**	**-**	**-**	**98,972**	**91,492**	52%
3.1	Well Services	Electric Logging Services	20,900		7,900	-	-	7,900	-	-	-	-	7,900	-	-	7,900	13,000	38%
3.2		Mud Loggings Services	19,499		6,349	-	26	6,375	500	-	-	500	6,849	-	26	6,875	12,624	35%
3.4		Directional Drilling Services	40,500		19,344	-	106	19,450	2,100	-	-	2,100	21,444	-	106	21,550	18,950	53%
3.5		Directional Drilling Survey	2,175		2,175	-	-	2,175	-	-	-	-	2,175	-	-	2,175	-	100%
3.6		Mud Engineering Services	11,699		3,809	-	16	3,825	300	-	-	300	4,109	-	16	4,125	7,574	35%
3.8		Solids Control Services	10,050	2,250	4,790	-	10	4,800	200	-	-	200	4,990	-	10	5,000	5,050	50%
3.8		VERTI - G	10,050	2,250	4,790	-	10	4,800	200	-	-	200	4,990	-	10	5,000	5,050	50%
3.9		Waste Management Services	5,850		1,905	-	8	1,913	150	-	-	150	2,055	-	8	2,063	3,787	35%
##		Cementing Eqpt & Services	16,000		8,000	-	-	8,000	-	-	-	-	8,000	-	-	8,000	8,000	50%
##		Casing-Tubing Running Services	2,400		1,200	-	-	1,200	-	-	-	-	1,200	-	-	1,200	1,200	50%
##		Well Head Services	7,500		500	-	-	500	-	-	-	-	500	-	-	500	7,000	7%
##		Drilling-Fishing Tools	4,000		4,000	-	-	4,000	-	-	-	-	4,000	-	-	4,000	-	100%
		Sub Total	**150,622**	**4,500**	**64,761**	**-**	**177**	**64,938**	**3,450**	**-**	**-**	**3,450**	**68,211**	**-**	**177**	**68,388**	**82,235**	45%
4.1	Misc & Others	Conductor Pilling Services	1,500		1,500	-	-	1,500	-	-	-	-	1,500	-	-	1,500	-	100%
		Sub Total	**1,500**	**-**	**1,500**	**-**	**-**	**1,500**	**-**	**-**	**-**	**-**	**1,500**	**-**	**-**	**1,500**	**-**	100%
	GRAND TOTAL		**$ 615,572**	**194,964**	**296,163**	**-**	**541**	**296,704**	**11,197**	**-**	**-**	**11,197**	**307,359**	**-**	**541**	**$ 265,109**	**350,462**	43%
	AFE TANGIBLES COST		**$ 143,069**															
	AFE TOTAL COST		**$ 758,641**															

Mud Chemical	AFE	Actual	Reconciled
12-1/4'' Hole	$ 35,000	$ 26,845	$ 26,845
8 1/2" PH Hole	$ 101,692	$ 108,472	$ 65,681
TOTAL	$ 136,692	$ 135,317	$ 92,525

OBM - SURFACE LOSS SUMMARY						
SECTION	CENTRIFUGE	VERTI-G	EVAPORATION	BYPASS, TRIPS & OTHS	TOTAL SURFACE LOSS	
8-1/2"	85	47	21		153 bbl	0.07 bbl/m

NPT/UPA Summary

Company	NPT	NPT Days	NPT Cost	REASON
SEEPCO-WEATHER	NPT -1	0.05	$ 541.15	OPERATIONS HAMPERED BY RAINS, LIGHTNING, AND THUNDERSTORMS. TDS, MLU, AND COMMUNICATION SYSTEM
0	NPT -2	-	$ -	0
0	NPT -3	-	$ -	0
0	NPT -4	-	$ -	0
TOTAL		0.05	$ 541.15	

Company	UPA	UPA Days	UPA Cost	REASON
0	UPA -1	-	$ -	0
0	UPA -2	-	$ -	0
0	UPA -3	-	$ -	0
0	UPA -4	-	$ -	0
TOTAL		-	$ -	