Daily Cost Report - Drilling · AGU-DEEP-1-ST (LEAD/LAG: 0 days)

AGU-DEEP-1-ST
DURGA-08
23 Oct 2026

REPORTING MILESTONE

Sidetrack Commenced	**2026-10-17 09:00 hrs**
Current report date	**23 Oct 2026 · 24:00 hrs**

SECTION-WISE PLANNED DEPTH & CURRENT DEPTH

Section	Planned depth (m)	Current depth (m)
8-1/2" HOLE	2,930.00 m	2,532.00 m
6" HOLE	3,540.00 m	—

TIME POSITION

Planned	**66.03 days**
Actual	**6.63 days**
Actual against planned activities	**6.63 days**
NPT	**0.00 days**
UPA	**0.00 days**

MUD COST ANALYSIS · SECTION / MUD TYPE

Measure	8-1/2" HOLE OBM
Opening Stock	3,308.00
Receipt	0.00
Additions	156.00
Total Mud	3,464.00
Losses	195.00
Closing Stock	3,061.00
Meterage (current depth)	2,532.00 m
Cost / BBL	$183.61
Reconciled Cost	$35,804.42

SERVICES COST · AFE VS LAST DAY, THIS DAY AND CUMULATIVE

Cost item	AFE	Up to 22 Oct 2026	Cost on 23 Oct 2026	Cumulative				Balance	Used
				Planned	NPT	UPA	Total		
RIG OPERATIONS	$334,332.50	$30,000.00	$5,000.00	$35,000.00	$0.00	$0.00	$35,000.00	$299,332.50	10.47%
RIG SUPERVISION	$80,239.80	$7,200.00	$1,200.00	$8,400.00	$0.00	$0.00	$8,400.00	$71,839.80	10.47%
OFFICE SUPERVISION	$53,493.20	$4,800.00	$800.00	$5,600.00	$0.00	$0.00	$5,600.00	$47,893.20	10.47%
ELECTRIC LOGGING SERVICES	$28,800.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$28,800.00	0.00%
MUD LOGGINGS SERVICES	$33,433.25	$3,000.00	$500.00	$3,500.00	$0.00	$0.00	$3,500.00	$29,933.25	10.47%
DIRECTIONAL DRILLING SERVICES	$22,489.23	$8,679.38	$1,543.00	$10,222.38	$0.00	$0.00	$10,222.38	$12,266.85	45.45%
DIRECTIONAL DRILLING SURVEY	$2,175.00	$2,175.00	$0.00	$2,175.00	$0.00	$0.00	$2,175.00	$0.00	100.00%
MUD ENGINEERING SERVICES	$20,059.95	$1,800.00	$300.00	$2,100.00	$0.00	$0.00	$2,100.00	$17,959.95	10.47%
SOLIDS CONTROL SERVICES	$15,623.30	$1,200.00	$200.00	$1,400.00	$0.00	$0.00	$1,400.00	$14,223.30	8.96%
VERTI G	$15,623.30	$1,200.00	$200.00	$1,400.00	$0.00	$0.00	$1,400.00	$14,223.30	8.96%
WASTE MANAGEMENT SERVICES	$10,029.98	$900.00	$150.00	$1,050.00	$0.00	$0.00	$1,050.00	$8,979.98	10.47%
CEMENTING EQPT & SERVICES	$16,000.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$16,000.00	0.00%
CASING-TUBING RUNNING SERVICES	$2,400.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$2,400.00	0.00%
WELL HEAD SERVICES	$500.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$500.00	0.00%
LINER RUNNING SERVICES	$185,000.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$185,000.00	0.00%
DRILLING-FISHING TOOLS	$4,000.00	$2,000.00	$0.00	$2,000.00	$0.00	$0.00	$2,000.00	$2,000.00	50.00%
DIRECTIONAL DRILLING SERVICES	$18,999.78	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$18,999.78	0.00%
LINER RUNNING SERVICES	$130,000.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$130,000.00	0.00%
CORING SERVICES	$180,000.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$180,000.00	0.00%
WHIPSTOCK SERVICES	$207,475.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$207,475.00	0.00%
Group total	**$1,360,674.28**	**$62,954.38**	**$9,893.00**	**$72,847.38**	**$0.00**	**$0.00**	**$72,847.38**	**$1,287,826.90**	**5.35%**

NPT SUMMARY

Activity	Days	Cost	Responsible party	Remarks
No NPT cost recorded.				
Total	**0.00**	**$0.00**		

CONSUMABLES COST · AFE VS LAST DAY, THIS DAY AND CUMULATIVE

Cost item	AFE	Up to 22 Oct 2026	Cost on 23 Oct 2026	Cumulative				Balance	Used
				Planned	NPT	UPA	Total		
Mud Chemicals	$110,880.00	$28,919.46	$11,673.94	$40,593.40	$0.00	$0.00	$40,593.40	$70,286.60	36.61%
Cement Additives	$33,379.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$33,379.00	0.00%
Fuel	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	$0.00	—
Drill Bits	$16,530.00	$5,814.00	$0.00	$5,814.00	$0.00	$0.00	$5,814.00	$10,716.00	35.17%
Group total	**$160,789.00**	**$34,733.46**	**$11,673.94**	**$46,407.40**	**$0.00**	**$0.00**	**$46,407.40**	**$114,381.60**	**28.86%**

TANGIBLES COST · AFE VS ACTUAL

AFE	Up to 22 Oct 2026	Cost on 23 Oct 2026	Actual	Balance	Used
$102,578.21	**$0.00**	**$0.00**	**$0.00**	**$102,578.21**	**0.00%**

LIH COST · MANUAL REGISTER DEDUCTION FROM THE AFE

LIH cost	Deducted from AFE	Actual incl. LIH	AFE available after LIH
$0.00	**$0.00**	**$119,254.78**	**$1,624,041.49**

MUD CHEMICAL COST · SECTION-WISE

Section / mud	Planned	Actual	Reconciled
8-1/2" HOLE · OBM	$0.00	$40,593.40	$35,804.42

CONSUMPTION / LOSSES · CUMULATIVE MATRIX

Loss measure	8-1/2" HOLE OBM
SURFACE LOSSES	
Verti-G/Mud on Cuttings	15.00
Centrifuge	40.00
By-Pass	0.00
Evaporation	0.00
Trips	8.00
Surface losses total	**63.00**
Loss (bbl/m)	**0.02**
OTHER LOSSES	
Mud Cleaner	0.00
Formation/Seepage	132.00
Pit Cleaning/Dump	0.00
Left-In-Hole	0.00
Other losses	0.00
Other losses total	**132.00**
Total losses	**195.00**

UPA SUMMARY

Activity	Days	Cost	Responsible party	Remarks
No UPA cost recorded.				
Total	**0.00**	**$0.00**		

AFE VS ACTUAL SUMMARY

Services	$1,360,674.28	$72,847.38
Consumables	$160,789.00	$46,407.40
Tangibles	$102,578.21	$0.00
Other expenses	—	$0.00
LIH cost · register	—	$0.00
Total	**$1,624,041.49**	**$119,254.78**

AFE available = $1,504,786.71 · 7.34% used

NDT INSPECTION REGISTER

Description	Received	Consumed	Backload good	Backload bad
OCTG	100.00	88.00	8.00	4.00